BRHAT BANGALORE MAHANAGARA PALIKE
INSPECTION REPORT

Sl No	Description	Details	Remarks
1	Name of Work	Providing energy saving equipments and connected accessories to High mast installation at Ward No:15	
2	Estimate Cost	1.30 Lakhs	
3	Administrative Approved No and Date	JC/DZ/AS/255/12-13 Dtd:02.08.2012	
4	Technical sanction No. and Date	EE(Ele)/DZ/TS/13/12-13 Dtd:04.08.2012	
5	Job Code No. and P Code No.	015-12-000033	
6	Tender Direct Entrested to KRIDL	Not Applicable	
7	if Tender, Tender Notification No. Date and Publication in daily news Paper	EE(Ele)/DZ/TN/GN/02/2012-13 Dtd:16.08.2012. The Prajavani and The HinduDtd:17.08.2012. e-tendering	
8	Tender Approved Details	Tender approval Committee Note :12.10.2012	
9	Work Order No and Date	EE(Ele)/DZ/W.O/05/12-13 Dtd:03.11.2012	
10	Stipulation time of Completion	60 Days	
11	Actual Date of Commencement	03.11.2012	
12	Actual Date of Completion	02.01.2013	
13	Delay if any	Nil	
14	Reason for Delay	Nil	
15	Payment made till date.	Nil	
16	Status of Work	Completed	
17	Photograph verified	Enclosed	
18	Date of Inspection	29.01.2016	
19	MB No. and Page No.	MB No. 1093/12-13 Page No. 109257 to 109259	
20	BR No. and Date	63/13-14 Dtd:20.01.2014	

21	**Section officer**	Sri Ramesh A.E	
22	**Sub Division Office**	Sri K Nagesh , AEE (Electrical) Electrical Sub Division.	
23	**Observation**		
a	**Work Quality**	Satisfactory	
b	**Comments**	Work completed as per MB	

29/11/16

Executive Engineer (Ele)
Bruhath Bangalore Mahanagara Palike
Dasarahalli Zone